

## **Elmwood Park – 2015 Infrastructure Project Updates (Thru May 30, 2015)**

### 2014 Street Rehabilitation Project

- Concrete work has been completed on 77<sup>th</sup> Avenue and 76<sup>th</sup> Court and HMA surface was installed.
- Concrete work has been completed on Palmer Avenue. Levelling binder is scheduled to begin the first week of June.
- Concrete work on Marwood Ave is scheduled to begin the first week of June.
- 73<sup>rd</sup> Avenue (Fullerton to Grand) remains to be completed.

### 2015 Street Rehabilitation Project

- Concrete work has been completed on approximately 1/2 of the streets. Concrete work is scheduled to begin the first week of June on 77<sup>th</sup> Ct, Wellington Ave.
- Sewer work has been completed on approximately 3/4 of the streets.
- Landscaping has begun on streets that concrete work is already completed (75<sup>th</sup> ct South of Diversey Ave to Harlem Ave).
- Street surface milling has begun and installation of asphalt levelling binder is scheduled to begin the first week of the June on 75<sup>th</sup> Ct, 75<sup>th</sup> Ave, Altgeld Ave and 72<sup>nd</sup> Ct.

### Flood Mitigation Project

- Fletcher, Barry, Wellington and Birchdale have been substantially completed. Only punchlist items and asphalt surface course on Wellington remain to be completed.
- All underground work has been completed on Metropole and Westwood. Concrete is scheduled for the beginning of June followed by patching, landscaping, and resurfacing.
- Oakleaf water main work is complete. Sewer work will begin on Friday 05/29
- Elmgrove Watermain work is beginning on Thursday 05/28
- Cressett Ave water main work has begun. This will be followed by sanitary and storm sewer installation.
- Work on Sunset is scheduled to begin after Oakleaf storm sewer installation is completed.
- Remaining sewer work on Schubert Ave, 75<sup>th</sup> Ave, and Diversey Ave is scheduled to start later this summer, following the completion of Cressett Ave.